M/S I FOUR U ENGINEERING SERVICES

ENGINEERING SERVICES

Office Address : House No. 329, New Karmik Nagar, PO- ISM, Dhanbad, Jharkhand-826004 . +91 7042220470

GSTIN : 20ARNPA8397C1ZX

INVOICE NUMBER	APLE-017-25/26	Transportation Mode	Work at site
GSTIN :	20ARNPA8397C1ZX	Vehicle No.	N/A
Tax is payable on reverse charge : (yes /no)		Date and Time of supply	14/4/2026
INVOICE DATE	14/4/2026	Place of supply	Vivekananda More, Kolaghat, 721134

Details of Reciever (Billed to)		Details of Consignee (Work at Site)	
Name	Apollo Pharmacies Limited	Name	Apollo Pharmacies Limited
Address	Block A RGM 5/284, Jagardanga Rajarhat Gopalpur, New Town , Kolkata-700136	Address	Dag no- 414 , Khasra nO- 1209, Ji no.- 287, Mauza-Kola, Pa- Kola, PS- K.T.P.P , Dt- Purba Midnapore, WB- 721134
State	West Bengal	State	West Bengal
State Code	19	State Code	19
GSTIN NO.	19AAPCA5954P1ZO	GSTIN NO.	19AAPCA5954P1ZO

W/O : APL/WB/CIV/25-26/133

S NO.	ITEM NAME	DESCRIPTION OF THE ITEM	SAC	PRODUCT	UNIT	Price	Quantity	Amount
	Electrical Work							
1	Wiring 2.5sq.mm	Supply and wiring for Primary light point with 2 runs of 2.5sq.mm FRLS cables PVC insulated copper Conductor multistrand wires alongwith one run of 1.0sqmm copper earthwire run in heavy guage 20/25mm dia PVC conduit concealed in wall	995461	Polycab	Rft	45	170	₹ 7,650.00
2	Wiring 4sq.mm	Supply and wiring with 2 runs of 4 sqmm FRLS cables PVC insulated multistranded copper conductor wire and 1 run of 1.5 sqmm earth wire in heavy guage 25mm dia pvc conduit concealed	995461	Polycab	Rft	50	41	₹ 2,050.00
3	Wiring 6sq mm	Supply and wiring 6 sq mm 2 runs of 6 sqmm and one run of 2.5 sqmm in 25 mm PvC conduit concealed	995461	Polycab	Rft	80	92	₹ 7,360.00
4	Lights/Fans Point	Supply, install, connect, test and commission a complete, internal/ external embedded or exposed lighting points and fan points (1 switch controlled by 3 to 4 lights) including lugs, connectors, PVC conduits with 2 nos 1 sqmm FRLS cables, switches (Anchor-Roma), boxes, and all other accessories.	995461	Polycab	Point	700	21	₹ 14,700.00
5	Loop point	Supply and laying wiring same as Light points above but **with out switch control** (wiring looped from Primary Light)	995461	Polycab	Point	275	19	₹ 5,225.00
6	6amp socket	Supply and fixing of **6A 5pin socket** with switch in anodised **GI box and front plate/Switch plate** complete with fixing accessories etc. as required.	995461	Anchor-Roma	No.	300	4	₹ 1,200.00
7	16amp socket	Supply and fixing of **16A 5pin socket** with switch in anodised **GI box and front plate/Switch plate** complete with fixing accessories etc. as required.	995461	Anchor-Roma	No.	360	9	₹ 3,240.00
8	Cat - 6	Supply and laying of conduit pipe with Cat-6 **cable - 4 core**	995461	D-Link	Rft	28	56	₹ 1,568.00
9	Camera Wire	Supply, installation, testing and commissioning of **Coaxial 3+1 (RG 59) Copper Cable both side Male and Female with BNC connector**	995461	D-Link	Rft	27	255	₹ 6,885.00
10	Recessed Swivel COB Light	Fixing of Recessed Swivel COB Light	995461	ABBY/ Equivalent.	Nos	350	10	₹ 3,500.00
11	Pendent Down Light - 4'	Fixing of PENDENT DOWN LIGHT: Ceiling suspended LED profile fixture	995461	ABBY/ Equivalent.	Nos	600	4	₹ 2,400.00
12	Allrounder 18w/22w	Fixing of Allrounder 18w/22w Ceiling Recessed mounted	995461	ABBY/ Equivalent.	Nos	250	21	₹ 5,250.00
13	T-5/ LED	Providing and Fixing T-5 Led light	995461	Phillips/Havells	Nos	600	1	₹ 600.00
14	8 Way TPN DB	Supply & Installation, testing and Commissioning of the 8 way TPN Single door DB	995461	Legrand	Nos	13000	1	₹ 13,000.00

15	MCB for AC	Providing and Fixing 25 Amp Switch type MCB	995461	Legrand	Nos	300	2	₹ 600.00
16	Ceiling Fan	Supply and fixing of Ceiling - 42" (high speed)/**24"**	995461	Crompton	Nos	2300	2	₹ 4,600.00
17	Fan Regulator	Supply and fixing of Fan Regulator	995461	Anchor-Roma	Nos	400	2	₹ 800.00
18	Fan Rod	Supply and fixing of Anchor ROD for ceiling fan Upto **2'6"**	995461	Local	Nos	150	2	₹ 300.00
19	Fan Anchor Bolt	Supply and fixing of Anchor Bolt for Ceiling Fan	995461	Local	Nos	100	2	₹ 200.00
20	Earth Pit	Supplying and Errecting Earth Pit as per specifications	995461	Local	Nos	4000	1	₹ 4,000.00
21	Earth wiring	Providing a laying 4sqmm wire from Earth pit to DB	995461	Polycab	RFT	30	40	₹ 1,200.00
22	DVR 4U RACK	Supply and Fixing of DVR 4U Rack	995461	Dlink	Nos	3000	1	₹ 3,000.00
23	Extra	Providing extra support of steel rod for hanging ceilling fans through wall support	995461		Nos	1000	2	₹ 2,000.00
					ELECTRICAL TOTAL			91328
					OUTSTATION CHARGES 15% / L.S			₹ 10,000.00
					ELECTRICAL SUB TOTAL			₹ **101,328.00**
					IGST 18%			₹ 18,239.04
					TOTAL IGST 18%			₹ 18,239.04
					ELECTRICAL GRAND TOTAL			₹ **119,567.04**

Rupees (In Words) : One Lakh Nineteen Thousand Five Hundred Sixty Seven Rupees and Four Paisa only

Bank Details

Bank Name and A/C No. : HDFC BANK , 50200073035859

Bank IFSC and Address : HDFC0002679 , Sri Ram City, Saraidhela, Dhanbad , Jharkhand . Pin-828127

Terms and Conditions

Ceritified that the particulars given above are true and correct

For I FOUR U ENGINEERING SERVICES

Common Seal

Authorised Signatory